



UNIVERSITY OF JAMMU
NAAC ACCREDITED 'A+' GRADE UNIVERSITY

No. Dev/2024-25/973/310-313
Dated: 7.05.2024

The Director Planning,
Higher Education Department,
Government of Jammu and Kashmir,
Civil Secretariat,
Jammu

Subject: Monthly Progress Report (MPR) ending April, 2024.

Sir,

I am sending herewith Monthly Progress Report (MPR) ending April, 2024 in respect of ongoing/new projects approved under Capex Budget 2022-23 and 2023-24 for kind perusal and further necessary action.



Thanking you

Yours sincerely


REGISTRAR

Copy to:

1. Special Secretary to Vice- Chancellor.
2. Sr. P.A to Registrar
3. Dean Planning and Development.


06/5/24


MPR AS ON 30.04.2024

S. N	BEAMS Activity code/Nomenclature of work activity	Location	Project Initiation Year	AA Cost /Allotted Cost	Status of AA/TS	Total Release 2022-23 through beams (Amt. in lacs)	Cum Expd. Upto March, 2023 (Amt. in lacs)	Release by Finance (2023-24) (Amt. in lacs)	Exp. upto 31-03-2024 against the released amount (2023-24) Amt. in lacs	Cum Expd. Upto March, 2024 (Amt. in lacs)	Release by Finance (2024-25) (Amt. in lacs)	Exp. upto 30-04-2024 against the released amount (2024-25) Amt. in lacs	Physical Status
1	2	3	4	5	6	7	8	9	10	11= (8+10)	12	13	14
1	HEDSS2020100211- Construction of Staff Qtrs. Jammu University	JU	2020-21	AA Cost = 479.00 Allotted cost Civil = 323.77 Sanitary = . 30.28 Electrical = . 43.55 Lift = 16.76 TOTAL = 414.36 Arch. Fee =. 8.12 G. Total = . 422.44	AA & TS Accorded	198.00	386.96 333.50 (through Advance Drawal) 53.46 (through Beams)	27.50	17.99	404.95	0.00	0.00	Civil, Sanitary & Electrical work completed. Allotment issued on 29-03-2024 for 15 KVA servo stabilizer for lift amounting to Rs. 3.22 lacs (From Infrastructure Fund of the University) .Servo Stablizer reached Jammu and to be installed with in a week. Bill amounting to Rs. 4.95 lacs (for lift) sent to concerned office on 29- 03-2024 for onward submission to Treasury Bill amounting to Rs. 4.95 lacs (for lift) sent to concerned office on 29- 03-2024 for onward submission to Treasury

Sur
AAO

Chandra
AEE (I)

Rappun
AEE II

J. P. Singh
AEE (Kls)

Pr

2	HEDSS2021100683- Construction of Extension of existing Department of Education at University of Jammu	JU	2020-21	AA Cost = 175.08 Allotted cost Civil = 120.36 Electrical= 18 .48 Arch. Fee incl. Cont. = 5.10 TOTAL = 143.94	AA & TS Accorded	75.00	21.85	80.00	45.90	67.75		0.00	90% Civil work completed. 98% Electrical work completed Bill of Rs. 25.95 lakhs for civil work presented in Treasury for liability in March,2024
3	HEDSS2022100114- Innovation Tower/ Research Cluster at Jammu University	JU	2022-23	AA Cost = 1565.00 lacs (1000 lac for capex & 565.00 lac from infrastructure fund) Allotted cost= 1210.30 lacs	AA & TS Accorded	150	3.69	100.00	0.18	3.87		0.00	Allotment issued on 30-01-2024 Foundation stone laid on 29 th of January 80% Earthwork done on 15- 02-2024 due to loose soil and letter along with report to architect for clarification on 16-02-2024. Reply awaited.SBC Report from IIT,Jammu sought and contractor instructed to resume the work as per the orders sought from Dean P&D on 29-04-24 Bill amounting to Rs.6.23 Lacs for Architecture Services submitted to concerned office on 28-02-2024. Bill amounting to Rs.0.61 lac on account of vetting charges submitted to concerned office on 23- 02-2024 for onward submission to Treasury Funds transferred to PHE on 22-02- 2024 for shifting of pipe 150mm dia near the site of Innovation Tower.PHE Work Completed. Excavation Completed.

for
AEO

Shahid
AEE(I)

Rajesh Kumar
AEE II

Joseph
AEE (s/c)

P. Singh

4	HEDSS2022100115- Additional work of Guest House of Main Campus of Jammu University.	JU	2022-23	AA Cost= 132.00 lacs (125.00 lac from capex and 7.00 lac from infrastructure fund of University.) Allotted Cost Civil = 75.56 Sanitary = 11.98 Electrical = 9.07 Cont. Including arch. Fee = 3.64 Total = 100.25	AA & TS Accorded	75.00	0	50.00	32.86	32.86		0.0	Exterior Work in progress. 90% Civil work completed. CC=II Civil Work amounting to Rs.15.52 Lakhs presented in March,2024 in treasury for liability. Electrical work completed and final Bill amounting to Rs.8.59 Lac for Electrical work submitted to concerned office on 27-02-2024 but kept pending for want of funds.
5	HEDSS2022100116-Up gradations of Playfields (Kho Kho, Basketball and Lawn Tennis etc.) Main Campus at Jammu University.	JU	2022-23	AA Cost= 100.00 Allotted Cost Handball Court= 31.90 Basketball Court = 20.37 (G.I Pipe Network)= 5.10 Boxing Ring= 10.00 Kho-Kho court= 7.43 S&E of ST Poles = 3.65 Total = 78.45	AA & TS Accorded	37.50	0.00	50.00	38.71	38.71		0	G.I Pipe work completed Kho-Kho work completed. Synthetic basketball court work completed and final bill amounting to Rs. 11.29 lacs presented in Treasury for liability in March,2024. Synthetic handball court work completed and final bill amounting to Rs. 16.87 lac submitted to concerned office on 29-02-2024 but kept pending for want of funds. Boxing Ring :-70% work completed.

Sur
(S.A.S)

dhaska
ABEU

Rajiv Kumar
ABEU

Joshi
ABEU(SL)

Arora

6	HEDSS2022100117- G+2 Multipurpose Hall Building and Shooting Range on 2 nd Floor (Main Campus) at Jammu University	JU	2022-23	AA Cost= 300.00 Allotted cost=209.76	AA & TS Accorded	75.00	0.00	54.00	0.00	0.00	0.00	0.00	Work executed upto casting of Plinth beams Bill amounting to Rs.0.21 lac on account of vetting charges submitted to concerned office on 23- 02-2024 for onward submission to Treasury Bill amounting to Rs.1.82 lac on account of Arch. charges submitted to concerned office on 28-03-2024 for onward submission to Treasury
7	HEDSS2022100118- High Mast HID Lights for Cricket Stadium (Main Campus) at Jammu University.	JU	2022-23	Revised AA Cost= 305.00 lacs against AA Cost of Rs. 100.00 lacs as per letter received from A.R (Development) , University of Jammu vide No: Dev./2023- 24/973/850- 57 dated 12- 09-2023.	AA & TS Accorded	37.50	0.00	90.00	0.00	0.00	0.00	0.00	Tender opened L1 declared.Sanction to allot the work awaited.
8	HEDSS2022100119- Construction of Boundary Wall & Main Gate at Reasi Campus of Jammu University.	JU	2022-23	AA Cost= 150.00 Allotted cost = 127.50	AA & TS Accorded	75.00	0.00	90.00	40.33	40.33	0.00	0.00	Work in progress.80 % Chain link fixed. CC II amounting to Rs.32.29 Lakhs submitted to concerned office on 28- 03-2024 for onward submission to treasury

San
(DAG)

Shashis
AEE(I)

Rajiv Kumar
AEE II

930
AEE (T/c)

Praty

9	HEDSS2022100120- Electrification at Reasi Campus Jammu University.	JU	2022-23	AA Cost= 98.03 lacs <u>Allotted Cost</u> 11 kva vcb = 23.49 LED Lights = 6.21 sub- station = 24.31 40 KVA dg set G.H = 6.94 40 KVA dg set B.H = .694 75 KVA d.g set Acad. Block = 9.60 Servo = 11.64 Total = 89.13	AA & TS Accorded	37.50	0.00	45.00	45.00	45.00		0.00	All works completed and inspection from PDD Inspection Division conducted Bills amounting to Rs. 23.83 lacs (over and above the funds available till date) submitted to concerned office on 27-03-2024.
10	HEDSS2022100121- Construction of Boundary Wall & Gate at Ramnagar Campus Jammu University.	JU	2022-23	AA Cost= 253.31 lacs (Rs. 200. 00 lac from Capex & 53.31 Lac from internal resources of Ramnagar Campus)	AA & TS Accorded	150.00	0.00	90.00	0.00	0.00		0.00	AA accorded for execution of work through PW (R&B) Circle, Udhampur- Reasi. Letter alongwith AA stands sent to Director, Ramnagar Campus for further action.
11	HEDSS2022100122- Extension of Academic Block & Auditorium at Udhampur Campus Jammu University.	JU	2022-23	AA Cost= 424.00 Allotted cost Civil & Sanit.= 337.39	AA & TS Accorded	112.50	0.00	100.00	0.00	0.00		0.00	Work for Academic Block started. Regarding Auditorium, drawings received from Architect .BOQ awaited for putting thework to tender. a) 1st Slab half portion laid . Brick masanory started. 2nd half portion of the slab to be laid in a weeks time b) Work in progress. CC-I amounting to Rs.70.72 lakh presented in treasury for liability.

Sans

Shah
AEE

Rajkumar
AEE II

Joshi
AEE I

Chauhan

12	HEDSS2022100123- Construction of Proectors Residence at Udhampur Campus Jammu University	JU	2022-23	AA Cost= 100.00 lacs	---	75.00	0.00	50.00	0.00	0.00	0.00	Letter sent to Architect for new proposal as per the proposed new site
13	HEDSS2022100124- Academic Block Kishtwar Campus at Jammu University	JU	2022-23	AA Cost= 130.00 lacs	---	75.00	0.00	50.00	0.00	0.00	0.00	The work is under Arbitration
14	HEDSS2022100184- Construction of Additional 2 nd Floor of Bio-sciences Deptt. at University of Jammu	JU	2022-23	AA Cost= 183.40 Allotted cost 178.05	AA & TS Accorded	90.00	0.00	50.00	1.55	1.55	0.00	Allotment issued on 30-01-2024 The Construction activity stands started by the Contractor. Cement Concrete work for columns under progress. RoofSlab to be laid in week's time. Bill amounting to Rs. 0.12 lac on account of vetting charges submitted to concerned office on 23- 02-2024 for onward submission to Treasury Bill amounting to Rs. 3.86 lac submitted to concerned office on 28- 03-2024 for onward submission to treasury.
15	HEDSS2022100185- P&F of NTC Tiles on path from Flag Point to Dhanvantri Library and its adjoining link near Library at New University Campus	JU	2022-23	AA Cost= 19.05 Allotted Cost = 14.29	AA & TS Accorded	7.50	0.00	11.43	0.00	0.00	0.00	Work completed. Final Bill amounting to Rs.11.43 Lakhs (upto available funds till date) presented to Treasury for Liabilities.

San
DDO

[Signature]
AEEI

[Signature]
AEEI

[Signature]
AEEI

[Signature]
AEEI

16	HEDSS2022100186- Providing and fixing of Retro-Reflective Road signboards in Jammu University Campus, Jammu.	JU	2022-23	Revised AA Cost= 15.00 lacs against AA Cost of Rs. 6.70 lacs as per letter received from A.R (Development) , University of Jammu vide No: Dev./2023-24/973/1427-34 dated 29-11-2023 Allotted cost 11.23	Revised AA & TS accorded	3.00	0.00	4.82	0.00	0.00	0.00	Allotment issued on 27-03-2024 Contractor instructed to get the prove design approved, vide Sub Division letter no:AEE-SD-1/24-25/01-02 dated :-1-4-24
17	HEDSS2022100187- Construction of Pre-fab on the top floor of Zoology Department at New University Campus, Jammu	JU	2022-23	AA Cost= 73.16 lacs (50.00 lacs from Capex bud. & 23.16 lacs from Infrastructure fund Allotted cost 48.07	AA & TS Accorded	37.50	0.00	40.00	0.59	0.59	0.00	Allotment issued on 11-01-2024. 1. Shifting work of G.I water supply pipes on roof completed. 2. Dismantling of Cement Concrete Tank Under Progress. 3. As per the telephonic conversation, the contractor has intimated that the order for trusses stands made to the fabricator. 4. Fabricating material received at site and contractor has been directed to speed up the work
18	HEDSS2022100188- Construction of Car Parking Lot (by way of P&L 60 mm thick interlocking tiles) adjacent to the space available at the right hand side of the Main Gate of the Lower Residential Area of	JU	2022-23	AA Cost= 40.00 Allotted Cost = 27.60	AA & TS Accorded	30.00	0.00	22.08	9.87	9.87	0.00	95% of the work stands completed. Bills amounting to Rs. 12.02 lacs presented in Treasury for Liability in March,2024. Work done liability amounting to Rs. 4.45 lacs kept pending for availability of funds and contractor has slowed down the work for want of payment

S. S. S.

[Signature]
A.P.P.

[Signature]
A.P.P.

[Signature]
A.P.P.

[Signature]

19	HEDSS2022100210- Construction of Prefabricated structure on the top floor of old Examination Block, Bathroom, Corridor and staircase for existing buildings at New University Campus, Jammu	JU	2022-23	AA Cost= 159.60 Not allotted yet	---	119.70	0.00	79.80	0.00	0.00	0.00	The case file stands referred to Project Clearance Committee (PCC) on 11-01-2024.
20	HEDSS2324100124 Sewage Treatment Plant in Main Campus University of Jammu	JU	2023-24	AA Cost = 750.00 lacs	---	0.00	0.00	50.00	0.00	0.00	0.00	Technical Bid open. Under Scrutiny.
21	HEDSS2324100125 Accessibility of University Buildings to persons with disability University of Jammu	JU	2023-24	AA Cost = 175.00 lacs Allotted cost= civil work=82.03 Elec work=12.01 Total=94.04	AA and TS accorded	0.00	0.00	25.00	0.00	0.00	0.00	Allotment issued on 26-03-2024
22	HEDSS2324100126 Installation of Solar Lighting Panel from University Main Gate to Guest House (Semi Integrated Solar Street Light) at University of Jammu	JU	2023-24	AA Cost = 9.00 Allotted cost = 7.25	AA & T.S Accorded	0.00	0.00	6.53	5.81	5.81	0.00	Work completed. Bill Amounting to Rs.0.70 Lakh sent to concerned office on 22-03-2024 for onward submission to treasury

DRD



[Signature]
DRD


[Signature]
DRD


[Signature]
DRD

[Signature]

23	HEDSS2324100127 Construction of Building for Journalism Department at New Campus, Jammu	JU	2023-24	AA Cost = 460.00 Allotted cost = 301.16	AA & T.S Accorded	0.00	0.00	32.00	2.04	2.04	0.00	Allotment issued on 30-01-2024 Labour mobilisation under progress earthwork to start today. Excavation Under progress.50 % foundation laid Bill amounting to Rs. 0.22 lacs on account of vetting charges submitted to concerned office on 22-02-2024 for onward submission to Treasury.
24	HEDSS2324100129 Remodelling / Renovation of General Zorawar Singh Auditorium Complex at Jammu University	JU	2023-24	AA Cost = 500.00 lac	---	0.00	0.00	25.00	0.00	0.00	0.00	Letter sent to Architects for presentation
25	HEDSS2324100128 Construction of Extension of 03 storey Labs Complex (additional labs/classrooms/research scholar rooms and seminar Hall) in the Department of Chemistry.	JU	2023-24	AA Cost= 229.00 lac	---	0.00	0.00	25.00	0.00	0.00	0.00	Two bids received after 3 rd call. Tender Cancelled
26	HEDSS2324100380 Repair and renovation of various buildings at Jammu University for NAAC preparation	JU	2023-24	AA Cost=283.23 lacs 2(50.00 lacs from Capex bud. & 33.23 lacs from Infra-structure fund Allotted cost =89.38	AA & T.S Accorded	0.00	0.00	200.00	0.00	0.00	0.00	Attached at Annexure "A"

 AAO
 A.E.E. Sub Div. No.-I

 A.E.E. (Electrical)

 Executive Engineer, PWD (R&B) Gandhi Nagar & I/c UWD

Physical Status as on 30.4.2024.
(NAAC)

Annexure 'A'

1/2

S.No	Name of the Work	Name of the Contractor	Tender floated	Tender opened	Sanction received from Budget & Finance to allot the work	Head	Status
1	Construction of Pre-Fabricated structure on roof top of first floor of USIC building at New University Campus, University of Jammu.	Raj Kumar Salgotra	20-02-2024	13-03-2024	27-03-2024	"Infrastructure Fund of the University"	Allotment awaited
2	Face lifting of front side of TBS Building & Brick Wall for embedding the name of dept. in the Business School at New Campus.	Raj kumar Contractor	09-02-2024	05-03-2024	13-03-2024	"Consolidated Local Fund of the Business School"	CDR received on 15-04-2024 Allotment awaited
3	Special Repair and Renovation of Executive Seminar Hall including Facilitating Movement of PWD students in the Business School at New University Campus, University of Jammu.	Pawan Kuamr Const.	09-02-2024	05-03-2024	13-03-2024	Consolidated Local Fund of the Business School"	CDR received on 15-04-2024 Allotment awaited
4	Construction of Concrete footpath from rear gate of girls Hostel E-Type Staff Quarters Block (E-13 TO E-16) including path to PHE Tube well at Lower Residential Area at New University Campus, Jammu.	Pawan Kuamr Const.	16-02-2024	13-03-2024	22-03-2024	"Infrastructure Fund of the University"	CDR received on 15-04-2024 Allotment awaited
5	Repair and Renovation of Common Washrooms Gents and Ladies at Ground First and Second Floor of Botany and	Pawan Kuamr Const.	11-03-2024	27-03-2024	30-03-2024	"Capex for financial Year 2023-24"	CDR received on 15-04-2024 Allotment awaited

Subodh
ABB-I

Prakash Kumar
AEE/SB-II

Prabhat
AEE(E)

Prakash

	Zoology Department.						
6	Interior Repair and Renovation of Shaheed Bhagat Singh Boys Hostel (Civil & Sanitary Work) at Old University Campus, Canal Road, University of Jammu.	Gupta Const.	05-03-2024	22-03-2024	27-03-2024	"Capex for financial Year 2023-24"	Allotment awaited
7	Special Repair and Renovation of Face Lifting of Administrative Block-II (Internal & External) at New University Campus, Jammu (Civil Work)	Gupta Const.	01-03-2024	22-03-2024	28-03-2024	"Infrastructure Fund of the University"	Allotment awaited
8	Special Repair to the centralized facilities on ever of NAAC visit for the Building Housing Examination Block-I & II, Examination Halls, DRS Block Provost Offices, BRSAC, Sciences, Works Deptt. Language Block, Central Library & Library Sciences & Computer Sciences Dept. at New University Campus	Mahesh Nayyer	05-03-2024	22-03-2024	28-03-2024	"Capex for financial Year 2023-24"	CDR awaited, Notice issued to the contractor Allotment awaited
9	Repair and Replacement of DRS Dept. (Civil Work) at New University Campus, University of Jammu.	Mahesh Nayyer	06-03-2024	27-03-2024	30-03-2024	"Infrastructure Fund of the University"	CDR awaited Notice issued to the contractor Allotment awaited
10	Electrical Repair and Replacement in the Dept. of Zoology at New University Campus, University of Jammu.	Guru Nanak Electrical	23-01-2024 (3 rd call)	29-02-2024	19-03-2024	"Consolidated Local Fund of the Dept. of Zoology"	Allotment awaited
11	Special Repair of Road by way of Providing and Laying	Mahesh Nayyer	05-03-2024	20-03-2024	27-03-2024	"Capex for financial Year	CDR awaited Notice issued to the

[Handwritten signature]

[Handwritten signature]
AEEED II

[Handwritten signature]

[Handwritten signature]

	interlocking tiles in Upper Campus in University of Jammu					2023-24"	contractor Allotment awaited
12	Special Repair to the centralized facilities on ever of NAAC visit for the Building House Home Science, Physics & Electronics, Business School , ICcCR & HRM, Law School, DSPE,School of Bio-Tech at New University Campus.	Jabina Akhter	05-03-2024	22-03-2024	28-03-2024	"Capex for financial Year 2023-24"	Allotment awaited
13	Creation of Additional Infrastructure by way of Construction Of Additional Class Rooms, Chowkidar Room & Store in the Law School Building at New University Campus, Jammu.	Raj Kumar Salgotra	28-08-2023	25-09-2023	09-10-2024	"Consolidated Local Fund of Law School"	Notice issued on 02-11-2024 05-02-2024, 28-02-2024, 15-04-2024 CDR/Bank Guarantee Received on 23-04-2024 Allotment awaited
14	Special Repair to the Centralized Facilities on ever of NAAC visit for Boys Hostel viz Nehru Boys Hostel, Vivekananda Boys Hostel, Baba Jitto Boys Hostel, Jambu Lochan Boys Hostel & New Girls Hostel at New University Campus, University of Jammu	Jabina Akhter	05-03-2024	20-03-2024	27-03-2024	"Capex for financial Year 2023-24"	Allotment awaited
15	Repair/Renovation of Equipment Store Room of Botany Department in Jammu University, Jammu.	Mohd. Ashraf Shan	28-12-2024	29-01-2024	07-02-2024	"Self Financing Seat Fund of Botany Department"	Notice issued to the contractor for CDR on 28-03-2024 CDR received on 02-04-2024

[Handwritten signature]

[Handwritten signature]
AES SDT II

[Handwritten signature]

16	Electrical Renovation of SHTM at New University Campus, University of Jammu.	Guru Nanak Electricals	11-01-2024	05-02-2024	27-03-2024	"Consolidated Local Fund of the MBA (HT) and or BBA (HM)	Allotment awaited Allotment awaited
17	New Electric Wiring for additional Points of UPS, A.C's and Electric Repair & Replacement to be carried out for the renovation of the various research Labs in the School of Bio-Technology at New University Campus, University of Jammu	Guru Nanak Electricals	23-01-2024	29-02-2024	13-03-2024	"Consolidated Local Fund of the Bio-Technology"	CDR received on 19-03-2024 Allotment awaited
18	Electrification and Renovation of seminar Hall in the Business School at New University Campus, University of Jammu.	Guru Nanak Electricals	25-01-2024	29-02-2024	22-03-2024	"Consolidated Local Fund of the Business School"	CDR received on 02-04-2024 Allotment awaited
19	Special Repair by way of Aluminium and other allied works on the first floor of Dhanvantri Library at New University Campus, University of Jammu.	Mohd. Ashraf Shan	23-02-2024	18-03-2024	26-03-2024	"Development Fund of the Dhanvantri Library.	Allotment awaited
20	Conversion of Various Washrooms of Academic Building for Persons with disabilities at New University Campus.	Shoket Hussain	16-01-2024	14-02-2024	26-02-2024	"Capex for financial Year 2023-24"	Allotment issued on 26-03-2024
21	Construction of G+2 Multi-Purpose Hall Building and Shooting Range at IInd Floor at New University Jammu.	Aditya Const.	25-10-2023	09-12-2023	05-01-2024	"Capex for financial Year 2023-24"	Allotment issued on 07-02-2024

Shank

Rehan Kumar
AEESEI

Shank

5/7




22	Const. of Building of Innovation Tower (G+3) At New University Campus, Jammu.	Mohd. Saleem	17-11-2023	20-12-2023	29-12-2023	"Capex for financial Year 2023-24"	Allotment issued on 30-01-2024
23	Construction of Dept. of Journalism and Media Studies at New University Campus, Jammu.	Gupta Const.	30-10-2023	09-12-2023	26-12-2023	"Capex for financial Year 2023-24"	Allotment issued on 30-01-2024
24	Construction of Additional 2 nd Floor of Bio-Sciences Dept at New University Campus	Gupta Const.	25-10-2023	08-12-2023	05-01-2024	"Capex for financial Year 2023-24"	Allotment issued on 30-01-2024
25	Detachment, Transportation of existing machines lying in the Workshop of University Science and Instrumentation Centre (USIC) situated in the Main Campus of University of Jammu and Placement of the same in the Workshop of University Institute of Engineering and Tech.(UIET) at Kathua Campus, University of Jammu at Kathua.	Rattan Chand	16-03-2024	19-04-2024	26-04-2024	Local Fund of UIET	File received on 29-04-2024 from Rector Kathua Campus Work Started as per directions by the Competent Authority CDR and Allotment awaited
26	Repair and Renovation of Common Washrooms (Gents & Ladies) at Ground Floor, First & Second Floor of Old Examination Block at New University Campus	Daljeet Singh	14-03-2024	03-04-2024	24-04-2024	"Examination Maintenance Fund"	Sanction Received on 25-04-2024 CDR awaited Allotment awaited.
27	Construction of extension of parking Lot and road/path with 12'-0 to 16'-0" width for an additional length space (i.e	Akash Gupta	05-03-2024	20-03-2024	27-03-2024	"Infrastructure Fund of the University"	Allotment awaited

dhosh

Raj Kumar
AES/2024
gob

PT

	350'-0" approx) available by way of providing and laying of 60mm thick cement concrete interlocking paver tiles including Construction of a culvert over existing Nallah for connecting the proposed extended position of parking lot from Lower Residential Area upto main Guest House Chowk						
28	Repair of 04 Nos faculty rooms and 02 No labs in School of Bio-technology at New Campus	Raj Kumar Salgotra	04-01-2024	02-02-2024	15-02-2024	Local fund of Bio-technology	Allotment issued o 13-03-2024
29	Special repair and renovation of Building of Health Centre at New Campus	Raj Kumar Salgotra	07-03-2024	19-03-2024	26-03-2024	Capex 2023-24	Allotment issued on —
30	Special repair and renovation of D.N.Wadia Museum at New University Campus	Ashwani Kumar	05-10-2023	07-11-2023	29-12-2023	Infrastructure fund	Allotment issued on 07-03-2024 Allotted cost= 45.75 lacs
31	Special repair to the centralized facilities on eve on NAAC from Law deptt to EVS department	Daljeet Singh	05-03-2024	22-03-2024	28-03-2024	Capex 2023-24	Allotment issued Allotted cost=24.40 lacs
32	Interior repair and renovation of Chanderbagha, Sarojini Naidu and Priyadarshini Girls hostels	Raj Kumar Salgotra	05-03-2024	20-03-2024	27-03-2024	Capex 2023-24	Allotment issued Allotted cost=7.84 lacs
33	Repair and renovation of centralized facilities in Library science department	Mahesh Nayyer	24-11-2023	27-12-2023	08-01-2024	Infrastructure fund	Allotment issued on 14-02-2024 Allotted cost=11.39 lacs







7/

34	General Repair and Replacement of Electrical Works for NAAC visit at New University Campus, University of Jammu.	Guru Nanak Electrical Prop. Raju Singh	14-03-2024	26-03-2024	30-03-2024	"Capex for financial Year 2023-24"	Allotment awaited
35	Repair and Replacement of Electrical Works at Boys and Girls Hostel for NAAC visit in University of Jammu.	Guru Nanak Electrical Prop. Raju Singh	14-03-2024	26-03-2024	30-03-2024	"Capex for financial Year 2023-24"	Allotment awaited
36	Electrical Renovation of DSRS at New University Campus, University of Jammu.	Guru Nanak Electrical Prop. Raju Singh	09-02-2024	29-02-2024	15-03-2024	"Common Pool of the Payment Seat Funds"	Allotment awaited


AEEU I

Allotted cost=89.38 lacs
(as on 30.4.24)


AEEU II


AEE (U)

